WAR DEPARTMENT
Q.M.C. Form No. 117 (Old No. 173A
Revised Aug. 21, 1924

Post Plan No. .....

O.Q.M.G.: Plan No. Sept. 1901 Building No. 57

59

Place FORT HANCOCK, NEW JERSEY
Designation of building Mess Hall Capacity 140 men
Total cost, $ 13994.00 Date completed 1905
Material: Walls Brick Foundation Stone
Roof Slate Floors Wood
Total floor area above basement, square feet 2950
Size: Main building 45'6" x 74'6" Wings Basement 45'6" x 74'6"
a Individual Heating Plant (How heated)
b Steam (Type of heat)
c (Type of domestic hot water heater)
Height of first floor above ground 3'3"
How lighted Electric
Water connections Yes
Sewer connections Yes
Gas connections

COOKING RANGES INSTALLED
(Give quantity and size)
Coal 2 Army Ranges #5
Gas
Electric
Oil
Steam

REFRIGERATORS INSTALLED
(Give quantity and size)
Gas
Electric 1
Ice 1-Company

METERS INSTALLED
(Give quantity and capacity)
Gas
Electric 1-25 Amp 110 V
Oil
Steam
Water

ADDITIONS AND INSTALLATIONS

(Below enter chronologically all modifications, additions, introductions of water, sewer, lights, heating, etc.)

DATE		COST	DATE		COST
F.Y. 1938	Expenditures from completion to June 30, 1938	8585.93			
F.Y. 1939	Expenditures to June 30, 1939	752.38			
F.Y. 1940	Expenditures to June 30, 1940	783.19			
F.Y. 1941	Expenditures to June 30, 1941	133.79			